

Wall Panel Completed Form

**Frequency: 3 Wall Panels Per 1000
Lineal Feet / Per Shift / Per Week**

Date: 05/12/2009
 Time: 10:25 am
 Inspector: Jim
 Line: Line 1
 Shift: First
 Crew: Crew 1

Job Number: Jackson 11
 Panel Number: W57X
 Panel Type: Exterior
 Inspection Number: 3
 Inspection Status:
 Inspection Complete:

Comments:

Initials - Errors Fixed: _____

Dimensions

1) Do dimensions conform to the drawing?	<u>Yes</u>			
2) Is square of wall within 1/8" of the drawing?	<u>Yes</u>			
		Specified	Actual	
		Span	10 - 0 - 0/16	10 - 0 - 0/16
		Height	15 - 5 - 0/16	15 - 5 - 0/16

Studs and Tracks

3) Do all sections conform to the drawing?	<u>Yes</u>			
4) Is quality of steel visually acceptable?	<u>Yes</u>			
5) Are stud knockouts correct?	<u>Yes</u>			
6) Are gaps between stud and track within 1/8"?	<u>Yes</u>			
		Specified	Actual	
		Stud	600 T 12554	600 T 12554
		Track	600 S 16254	600 S 16254

Headers

7) Are header lengths within -0+1/8" of drawing?	<u>Yes</u>			
8) Are header heights and depths within +0-1/8"?	<u>Yes</u>			
9) Are headers square (within plane of wall)?	<u>Yes</u>			
10) Are correct materials used?	<u>Yes</u>			
		Specified	Actual	
		Length	6 - 3 - 0/16	6 - 3 - 0/16
		Height	0 - 6 - 0/16	0 - 6 - 0/16
		Depth	0 - 6 - 0/16	0 - 6 - 0/16

Window and Door Openings

11) Are rough opening dimensions within -0+1/8"?	<u>Yes</u>			
12) Are sill plate heights within 1/8" of drawing?	<u>Yes</u>			
13) Proper number of cripples below windows?	<u>Yes</u>			
		Specified	Actual	
		Length	6 - 3 - 0/16	6 - 3 - 2/16
		Height	6 - 7 - 4/16	6 - 7 - 6/16
		Sill Plate	2 - 10 - 0/16	2 - 10 - 2/16

Placement

14) Does stud placement match the drawing?	<u>Yes</u>			
15) Do top/bottom plates match the drawing?	<u>Yes</u>			
16) Does blocking and bracing match the drawing?	<u>Yes</u>			
		Specified	Actual	
		Spacing	1 - 4	1 - 4

Fastening

17) Is fastener pattern and spacing correct?	<u>Yes</u>			
18) Are fasteners tight and not stripped?	<u>Yes</u>			
19) Are correct type and size fasteners used?	<u>Yes</u>			
20) Do all welded connections conform to the specs?	<u>Yes</u>			
21) Is all bracing fastened correctly?	<u>Yes</u>			
		Specified	Actual	
		Fasteners	2	2

Sheathing

22) Is sheathing placement and offset correct?	<u>N/A</u>			
23) Is field/edge fastener pattern/spacing correct?	<u>N/A</u>			
24) Is embedment within +0-1/16" and no shiners?	<u>N/A</u>			
25) Are correct sheathing materials used?	<u>N/A</u>			
26) Are correct fasteners used?	<u>N/A</u>			
27) Is house wrap applied correctly?	<u>N/A</u>			
		Specified	Actual	
		Field		
		Edge		